

Submitter: Bryce Wininger
On Behalf Of: City of Culver
Committee: Joint Committee On Ways and Means Subcommittee On
Capital Construction
Measure, Appointment or Topic: SB5531

Representative Breese-Iverson & Senator Mike McLane,

As the acting City Engineer of Record, we can confirm extra work and schedule creep was incurred by unmarked utilities, understood to have occurred both prior to the design survey of which the design was based, in addition to those that were not marked in accordance with the Oregon Administrative Rules, Chapter 952, during construction. Please refer to our Resident Project Representative's notes below. Costs incurred from design and construction utility conflicts understood to result from unmarked, inaccurately marked, or untimely marked utilities include a telecommunications line owned by Lumen, and a hydro power conductor line owned by EBD Hydro LLC.

Best regards,

Bryce Wininger, P.E. | Project Engineer

Project Team,

As the City of Culver onsite representative for the project. I did observe that the contractor had additional excavation to move the Lumen communication line to install the new sewer main per design. There was also additional work during backfilling and trench compaction required to replace the Lumen line back into the trench. In addition to that, excavation for the trench had to be widened in places which increased the paving limits.

Thanks,
Jason